



ST. TAMMANY PARISH GOVERNMENT

HURRICANE ISAAC CDBG-DR

MONTHLY STATUS

January 2019

PROJECT STATUS SUMMARIES

PROJECT	NOTES
STAC	Construction Phase III was completed in May. NTCC has opened its first building and has begun holding classes. Timing of data collection and reporting on the student body population for National Objective compliance is being determined. Phase IV of STAC, which will include signage, landscaping, and final site work, is currently in the design phase.
CAD	Due to funding constraints, the CAD project will not move forward at this time. While the planning efforts completed using CDBG-DR funding did determine the project to be feasible, Phase 2 will be on hold until additional funding is identified. HUD has approved a substantial Action Plan Amendment moving funds to STAC (Multi-Use-Facility). The Parish posted a substantial Action Plan Amendment to its website, moving funds to STAC (Multi-Use Facility), allowed the public the opportunity to view it and provide comments, and the Amendment was approved by HUD.
Family Promise	Direct technical assistance has been provided to Family Promise staff related to record keeping, financial management, applicant documentation, and other regulatory compliance items. Parish staff is resolving outstanding items in preparation for project close out.

ACCOMPLISHMENTS OVER LAST 30 DAYS

PROJECT	NOTES
STAC	Preparing for Phase IV of work on the site. Substantial Action Plan approved by HUD.
Family Promise	Finalizing financial reconciliation and subrecipient agreement corrections.

PERFORMANCE METRICS

FAMILY PROMISE

METRIC	TARGET	ACTUAL	% COMPLETE
Families Served	20	21	100%

BUDGETS OVERVIEW (PER DRAWDOWN SUMMARY RECEIVED SEPTEMBER 18, 2018)

PROJECT	TOTAL BUDGET	EXPENDED	% EXPENDED	REMAINING
STAC	\$10,046,944	\$4,401,782	43.81%	\$5,645,161
CAD	\$222,226	\$222,226	100.00%	\$0
Family Promise	\$100,000	\$100,000	100.00%	\$0
Admin/Planning	\$545,746	\$375,097	68.73%	\$170,648
TOTALS	\$10,914,916	\$5,099,106	46.72%	\$5,815,810



