



# ST. TAMMANY PARISH GOVERNMENT

## HURRICANE ISAAC CDBG-DR

### MONTHLY STATUS

March 2016

#### PROJECT STATUS SUMMARIES

PROJECT	NOTES
STAC	A revised master drainage plan has been developed, which incorporates the Coroner's property adjacent to the project site. Additional ERR is being completed in order to clear property not involved in the initial environmental clearance that will be needed for the updated drainage plan. Bid package for Phase II of the project has been developed and released. NTCC moving forward with selecting a firm and activities are being coordinated to ensure the site is ready for construction when NTCC is prepared to move forward.
CAD	Additional planning underway to determine exact use and layout of site. ERR has been submitted to HUD but no feedback has been received yet.
Family Promise	Operations are underway at the day center and member churches. Working with the group's operators to ensure all operations and processes are in line with HUD requirements.

#### ACCOMPLISHMENTS OVER LAST 30 DAYS

PROJECT	NOTES
STAC	Solicitations of Views sent out and responses being received. Preparing additional pieces of ERR.
CAD	Moving forward with land acquisition.
Family Promise	Isaac tie-back drafted.

#### BUDGETS OVERVIEW\*

PROJECT	TOTAL BUDGET	EXPENDED	% EXPENDED	REMAINING
STAC	\$5,317,875	\$1,044,262	19.64%	\$4,273,613
CAD	\$5,167,125	\$0	0.00%	\$5,167,125
Family Promise	\$100,000	\$0	0.00%	\$100,000
Admin/Planning	\$329,916	\$200,362	60.73%	\$129,554
<b>TOTALS</b>	<b>\$10,914,916</b>	<b>\$1,244,624</b>	<b>11.40%</b>	<b>\$9,670,292</b>