



ST. TAMMANY PARISH GOVERNMENT

HURRICANE ISAAC CDBG-DR

MONTHLY STATUS

May 2016

PROJECT STATUS SUMMARIES

PROJECT	NOTES
STAC	A revised master drainage plan has been developed, which incorporates the Coroner's property adjacent to the project site. Additional ERR to clear property not involved in the initial environmental clearance needed for the updated drainage plan has been approved. Bid package for Phase II of the project has been developed and released. NTCC moving forward with selecting a firm and activities are being coordinated to ensure the site is ready for construction when NTCC is prepared to move forward.
CAD	Additional planning underway to determine exact use and layout of site. ERR has been approved by HUD.
Family Promise	Operations are underway at the day center and member churches. Working with the group's operators to ensure all operations and processes are in line with HUD requirements.

ACCOMPLISHMENTS OVER LAST 30 DAYS

PROJECT	NOTES
STAC	ERR approved by HUD.
CAD	ERR approved by HUD.
Family Promise	Policies and Procedures drafted, updated tie-back incorporating HUD comments drafted.

BUDGETS OVERVIEW

PROJECT	TOTAL BUDGET	EXPENDED	% EXPENDED	REMAINING
STAC	\$5,317,875	\$1,044,262	19.64%	\$4,273,613
CAD	\$5,167,125	\$0	0.00%	\$5,167,125
Family Promise	\$100,000	\$0	0.00%	\$100,000
Admin/Planning	\$329,916	\$200,362	60.73%	\$129,554
TOTALS	\$10,914,916	\$1,244,624	11.40%	\$9,670,292