



ST. TAMMANY PARISH GOVERNMENT
HURRICANE ISAAC CDBG-DR

MONTHLY STATUS

October 31, 2014

PROJECT STATUS SUMMARIES

PROJECT	NOTES
STAC	Issues related to environmental review, land acquisition, and permitting have caused delays in the planned construction timeline. Bid opening currently scheduled for November but may need to be pushed back. Phase I EA should be completed soon. Pending feedback from FEMA and HUD regarding ERR.
CAD	Items discovered during the cultural resources survey have caused delays in the planned construction timeline and resulted in the need to complete a Phase 2 CRS. STPG awaiting results of Phase II CRS prior to finalizing site design.
Family Promise	Pending decision from Family Promise and Northshore Community Foundation regarding the planned use of the CDBG-DR funding.

ACCOMPLISHMENTS OVER LAST 30 DAYS

PROJECT	NOTES
STAC	Phase I EA underway. FEMA and HUD reviewing ERR.
CAD	Moving forward with Phase II CRS.

PROJECT BUDGETS OVERVIEW

PROJECT	TOTAL BUDGET	EXPENDED	% EXPENDED	REMAINING
STAC	\$5,317,875	\$0	0.00%	\$5,317,875
CAD	\$5,167,125	\$0	0.00%	\$5,167,125
Family Promise	\$100,000	\$0	0.00%	\$100,000
Administrative	\$329,916	\$5,280	1.60%	\$324,636
TOTALS	\$10,914,916	\$5,280	0.05%	\$10,909,636